

PRIVATE SEWAGE SYSTEM
INSPECTION REPORT
(ATTACH TO PERMIT)

County:	SHERBOURN
Sanitary Permit No.:	307857 / # 6656002
State Plan ID No.:	-
Parcel Tax No.:	#031791 T2-6-2A1B 47.47ac

GENERAL INFORMATION

Permit Holder's Name:	DENNIS STUCKMANN	☐ City ☐ Village ☒ Town of:	HERMAN
CST BM Elev.:	100.00	Insp. BM Elev.:	100.00
BM Description: BM by CST transferred to nail in tree by installer			

TANK INFORMATION

TYPE	MANUFACTURER	CAPACITY
Septic	LEDGEVIEW Combo	1000/500
Dosing	No outlet filter	
Aeration		
Holding		

ELEVATION DATA

STATION	BS	HI	FS	ELEV.
Benchmark	4.24			100.00
Bm#2 ^{Top basement floor}		104.24	3.02	101.24
Bldg. Sewer			4.56	99.70
St/Ht Inlet			6.64	97.62
St/Ht Outlet			6.82	97.44
Dt Inlet				
Dt Bottom				
Header / Man.				
Dist. Pipe			7.48	96.78
Bot. System			8.37	95.89
Final Grade			(max) 3.98	100.28 max
dist box inlet			7.14	97.10
dist box outlet			7.22	97.04
Top stone			7.23	97.03

TANK SETBACK INFORMATION

TANK TO	P/L	WELL	BLDG.	Vent to Air Intake	ROAD
Septic	135'	see below	32'	38'	NA
Dosing					NA
Aeration					NA
Holding					

PUMP / SIPHON INFORMATION

Manufacturer		Demand	
Model Number		GPM	
TDH	Lift	Friction Loss	System Head
TDH	Ft		
Forcemain	Length	Dia.	Dist. To Well

SOIL ABSORPTION SYSTEM

BED / TRENCH DIMENSIONS	Width 18'	Length 84'	No. Of Trenches -	PIT DIMENSIONS	No. Of Pits -	Inside Dia.	Liquid Depth
SETBACK INFORMATION	SYSTEM TO	P/L	BLDG	WELL	LAKE / STREAM	LEACHING CHAMBER OR UNIT	Manufacturer:
	Type Of System: Conv.	45'	42'	see below	n/a		Model Number:

DISTRIBUTION SYSTEM

Header / Manifold	dist. box	Distribution Pipe(s)	(3) 4" PEX 2725	x Hole Size	x Hole Spacing	Vent To Air Intake
Length	Dia.	Length 78'	Dia. 4" Spacing 6" on center	-	-	115'

SOIL COVER

x Pressure Systems Only

xx Mound Or At-Grade Systems Only

Depth Over Bed / Trench Center 42" max	Depth Over Bed / Trench Edges 42" max	xx Depth Of Topsoil -	xx Seeded / Sodded ☐ Yes ☐ No	xx Mulched ☐ Yes ☐ No
--	---------------------------------------	-----------------------	---	---

COMMENTS: (Include code discrepancies, persons present, etc.)

5-11-98 MM w/ Bill Schmitzer (MPSW 3473); obs. bldg. sewer, tank, effluent line, & distribution system.

* Dan Nor insurance & inspection.

Plan revision required? ☐ Yes ☒ No
Use other side for additional information.

SBD-6710 (R 05/91)

5 11 98

Date

Martha Muehli

Inspector's Signature

224857

Cert. No.

ADDITIONAL COMMENTS AND SKETCH

SANITARY PERMIT NUMBER: _____

6656

vent is
strapped
Toss.

No Filter in
Septic tank



- last 8' of Bldg.
sewer insulatd w/ 2" x 18"
- otherwise, 42" + backfill

Replacement Area

As per 40 piping
3/4" storm bedding

pipe exiting dist. box
w/ 4" perf. (ASTM A2729)

SCALE 1" = 30'