



The Original DOBRICH & SONS SEPTIC SERVICE

P.O. BOX 1681 MAGALIA, CA. 95954

(530)-873-9901

INVOICE

JOB SITE: 13715 Southpark Drive

CITY Magalia	DATE ORDERED 3/27/2024	SCHEDULE DATE 3/28/2024	PUMP DATE
ORDERED BY:		REPORT TO:	
Karen Gienger			
kgienger@yahoo.com			
530-433-8995			
ESCROW COMPANY :		OFFICER:	ESCROW#

SPECIAL NOTES:

Inspection of a 1000 gallon concrete septic tank that's in fair condition. The tank is 10" deep. The inlet and outlet tees are both intact. There was 0" of scum and 4" of sludge in the inlet side of the tank. The effluent level in the tank is at normal operating level. **The hydraulic load test indicates there is an issue with the absorption field. The water level came up 4" and only dropped 1" in 15 minutes.** The tank did not need pumped at this time.

ORDER	DONE	DESCRIPTION	PRICE
X	X	INSPECTION	\$200.00
		INLET REPAIR	
		OUTLET REPAIR	
		EXTRA LABOR	
		PUMP NEEDED	
		PUMP ORDERED	
		"Due in 5 days. 1.5% interest will be added for each week an invoice is late"	

This hydraulic load test of the absorption field does not constitute a full hydraulic load test of the dispersal field. A full hydraulic load test can only be effectively done with more water and when the system has been in continual use.

SUBTOTAL	\$200.00
AMOUNT PAID	
AMOUNT OWED	
CHECK#	

WE ARE IN BUSINESS BECAUSE OF YOU

THANK YOU