

Property Address: 1857 Potomac Ave

Sewage Usage:

Residential ☒ Commercial ☐ Condo/Apt ☐ Pipe Size: 4"/6" Pipe Material: ABS/Clay

CCTV Date: 22 July 2026 Time: 10:01 AM

Camera Direction: With Flow: ☐ Against Flow: ☒ Total Length: 58' FT

- ☐ Cleanout is accessible outside of the building
- ☐ There is a sewer ejector pump at this property
- ☐ Private lateral crosses adjoining private property
- ☒ Private lateral connects sewer main in public right of way
- ☐ More than one structure at this address served by the private lateral
- ☐ Property has a working backwater valve
- ☒ Property has been verified as having no outside surface drains (rainwater runoff)

Plumbing Company Recommendation

Link to CCTV: <https://youtu.be/8-qCjD6lnAA>

Please review video for further details. If link does not work, please call (805)758-5901 for assistance.

OR

B.15
X

No deficiencies identified in private sewer lateral

Plumber's Signature: _____

Required Enclosures:

1. DVD video inspection (address written on DVD).
2. Completed Inspection Log. Note any observation using observation codes.
3. Sketch of lateral, lot and building referenced to front curb or edge of pavement and side property lines where possible. Note spacing of cleanouts and entry location for insertion of camera.

PRIVATE SEWER LATERAL INSPECTION REPORT OBSERVATION CODES

B	BROKEN	I	INFILTRATION	R	ROOTS: 25% 50% 75%
C	CRACK	O	OFFSET	CP	CHANGE IN PIPE MATERIAL
F	FRACTURE	S	SAG	OR	OUT OF ROUND

LATERAL INSPECTION LOG

CODE	DISTANCE	OBSERVATION
		Below measurements taken from 1-1/2" undersink drain in the bathroom on the right side of the house.
	29'	Start of ABS lateral. Cleanout is buried.
CP	57'	ABS to clay pipe connection.
	87'	Lateral to city connection. End of inspection.

SITE SKETCH

