

LAUDOLFF

SEPTIC SERVICES, LLC

Maintenance / Inspection report for:

VOSS N 4125 Clemons Rd Cascade
NAME / ADDRESS

Type of System:

CONVENTIONAL

CONVENTIONAL LIGHT

AT-GRADE

circle one

MOUND

ATU MOUND

OTHER _____

SEPTIC TANK PUMP CHAMBER

Tank(s) structurally sound and watertight? _____ Y N
Inlet and outlet baffles present and in good condition? _____ Y N
Scaling of concrete in the tank and riser(s) present? _____ Y N
Manhole cover(s) above grade? _____ Y N
If yes, effective locking device present? _____ Y N
If yes, are warning labels present? _____ Y N
Electrical junction box intact and watertight? _____ Y N NA
Floats operational? _____ Y N NA

EFFLUENT FILTER

Effluent filter cleaned per manufacturer specifications? _____ Y N NA
Was filter easily accessible? _____ Y N NA

DISPERSAL COMPONENT

Effluent from POWTS discharging to ground surface? _____ Y N
Effluent present in observation towers / vent? _____ Y N
If yes, estimated depth in inches _____
Any area of dispersal component with soft or spongy ground? _____ Y N
Observation towers / vent pipes, if present with approved caps? _____ Y N NA
Distribution lateral flushed? _____ Y N NA
Lateral end caps intact and watertight? _____ Y N NA

PRE-TREATMENT DEVICE

Pre-treatment device operating per manufacturers specifications? _____ Y N NA
Effluent clear and odorless? _____ Y N NA
Aeration pump maintained per manufacturers specifications? _____ Y N NA
Bacteria / enzyme bag replaced? _____ Y N NA

COMMENTS:

System appears to be working order

Date: 9-16-26

Servicing Technician

[Signature]