

Drainage, Waste and Vent System: Sewer Scope

Approximately 53 feet from the basement cleanout to the city main line. The line was made of cast iron and clay tile. This is for your information.



6.6.5 Drainage, Waste and Vent System



SEWER SCOPE

Root intrusion noted in multiple areas throughout the clay tile portion of the waste line. Root system(s) were blocking visibility of the line at several places.

Recommend having the line jetted to clear roots and re-scoped to check for additional issues.

Recommendation

Contact a qualified plumbing contractor.

