ROB'S ROOFING
414-940-8618

Rob's Roofing, LLC
6000 W. Lincoln Ave
West Allis, WI 53219

Invoice

Number: 6982
Date: 04/29/2021

Bill To:

Kenneth Lewandowski
8079 S. Steeple View Drive
Franklin, WI 53132

Work Performed At:

Kenneth Lewandowski
8079 S. Steeple View Drive
Franklin, WI 53132

PO Number	Due Date	Sales Rep
3376	05/29/2021	Darrell Kotarski

Description	Amount
Installation of GAF Timberline HDZ dimensional shingles to clean deck of house and garage (Shakewood).	12,289.16
Deck replacement.	232.98

PAID

Work completed April 27, 2021.
Thank you for your business.

Total $0.00

Amount Paid: 12,522.14

Late Payments will be subject to a $25 fee or 1.8% monthly.
A fee of $35 will be charged for any returned check.
A 3% processing fee will be added to all credit/debit card transactions.

info@robsroofing-com 4/27/2021

Quality Service That's Fast & Reliable

ROB'S ROOFING LLC

GAF Factory Certified Master Elite Weather Stopper Roofing Contractor

PREFERRED CONTRACTOR

414-940-8618

6000 W. Lincoln Ave., West Allis, WI 53219
office – (414) 546-3710 fax – (414) 546-3717
www.robsroofingllc.com

Roof Proposal

Date: January 8, 2021
Name: Kenneth Lewandowski
Address: 8079 S. Steeple View Drive
Franklin, WI 53132
Phone: (414) 525-7102
Email: lewfam@wi.rr.com



Thank you for the opportunity to submit this proposal. The following scope of work, materials and specifications are outlined below for your roof project.

Re: Roofing the house and garage shingle roofs approximately 2,817 sq. feet at the above address

1) Remove old roofing materials from roof and premises.
2) Remove old vents, pipe flashing, valleys and old chimney flashings from roof and premises.
3) If any deteriorated roof decking needs to be replaced, we will do this work on a time & material basis at $60.00 per man per hour plus our material not to exceed $350.00 without owner's consent.
4) Furnish & install GAF Weather Watch ice & water shield approximately 6 feet up from gutter edges, and 3 feet around all pipe vents, valley area & chimneys.
5) Furnish & install GAF Felt Buster synthetic underlayment to remaining area of roof.
6) Furnish & install GAF Pro-Start starter shingles at the lower edges of roof, valleys & gable edges.
7) Furnish & install new prefinished aluminum d-style flashing on gable edges.
8) Furnish & install new prefinished aluminum gutter apron at gutter edges.
9) Furnish & install new galvanized prefinished steel w-valley.
10) Furnish & install new prefinished aluminum roof vents.
11) Furnish & install new boot flashings on the PVC pipe vents.
12) Furnish & install GAF Timberline HDZ Lifetime dimensional shingles (color: Finish Shakewood
13) Furnish & install GAF Seal-A-Ridge shingles to the Hip & Ridge.
14) Furnish & install 2 new pre-finished .019 aluminum chimney flashings cut into brick to complete these flashings. Color selected by owner Brown.
15) Rob's Roofing, LLC will warranty this roofing project for a period of 10 years under normal conditions. This is a workmanship warranty only. We will secure from the manufacturer GAF their **Weather Stopper System Plus Lifetime Warranty** (labor & materials) and their **Infinite Wind Speed Protection Wind Warranty**, upon completion and payment in full.
16) We are not liable for any consequential or sub-consequential damage to structure or components after the roof has been completed.
17) Zero down payment. Total cost due upon completion of job. Payments received after 30 days of invoice, will automatically be charged a late fee. 1.8% monthly or $25 - whichever is greater. A 3% service fee will be applied to all credit/debit card transactions.