Mold Abatement Work from Viking Mold, LLC

Client Name: Pam Cathlina
Property Address: 1630 Monte Vista Drive, Lake Geneva, WI 53147
Date: 8/4/2026

Scope of Work:

1. **Inspection and Assessment:**
   - Conduct a visual inspection of all affected areas (attics).
2. **Containment:**
   - Set up containment areas using plastic sheeting and negative air pressure to prevent mold spores from spreading.
3. **Mold Removal and Cleanup:**
   - Attic: All accessible surfaces were cleaned using HEPA-filtered vacuuming. A mold stain remover was applied to areas exhibiting visible microbial staining. After cleaning, an EPA-registered antimicrobial solution was applied to all treated areas to inhibit future regrowth.

Materials and Equipment:

- HEPA vacuums, biocides, plastic sheeting, and other containment materials as needed.

Timeline:

- Completion date: 8/4/26

Total Cost: $600.00* paid by Venmo 8/4/26

*Cost for attic treatment was **$300**. The remaining funds will be applied toward the basement treatment, and any unused balance will be refunded upon completion.